EXTENSION OF TIME PROPOSAL

1	Name of Work	Construction of individual low cost houses to Poor SC/ST people in Nagenahalli, Harohalli and J P colony in ward No-02 of yelahanka Sub Division
2	Amount of Work Portion	Rs. 17.96 Lakhs
3	Estimated Cost	Rs 18.00 lakhs
4	Name of Contractor	Project Manager (Nirmithi kendra)
5	Agreement No	EE(YNK D)/W O/255/2011-12 date 29-10-2011.
6	No and date under which work order issued	EE(YNK D)/W O/255/2011-12 date 29-10-2011.
7	Time limit originally fixed for completion	180 days
8	Date of application by the contractor for granting extension of time	30.03.14
9	Date of receipt of application in the sub division office	30.03.14
10	Extension granted if any	
	i)	
	ii)	
11	Work carried out by the contractor during the original period stipulated in the contract	Earth work Excavation CC 1:4:8
12	Work carried out during 1st extension	
13	Work carried out during 2nd extension	
14	Time now applied for	695 days
15	Date of recommending time limit applied for	
16	Whether the original application of the contractor is enclosed.	yes
17	Balance of work remaining to be done	Balance work has to be done in the Time extension period,
18	Probable time required for completion of remaining work	695 days
19	Cost of work charged establishment charged on the work after the expairy of original period.	

20	Whether notice as per clause of contract has been issued.	Notice issued
21	Remarks of the AEE and the daily rate of penalty proposed	As per the discreasion of Executive Engineer to propose for penalty.
22	Remarks of the EE with the daily rate of penalty proposed	½ of daily penalty proposed.

Assistant Engineer

Assistant Executive Engineer
Yelahanka Sub Division Bangalore-64

Executive Engineer
Yelahanka Division Bangalore-64

Chief Engineer
Yelahanka Zone, Bangalore-64

Yelahanka Zone
Bruhath Bangalore Mahanagara
Palike